

2022 Park Bond Project Trees Removed and Added PDF May 22, 2024

PARK	Existing Total (Trees over 6" DBH)	Removed	Percentage Retained	Minimum New Trees Required per SMC 20.50.360	Proposed Additions (subject to change)	Notes
UPPER HAMLIN	334	14	96%	27	55	Removed: 2025,2027,2028,2029,2030,2031,2032,2035,2037,2038,2039,2040,2041,2042. Trees to be removed due to proximity to the construction of the accessible entrance ramp and stair from parking to upper park.
BRUGGERS BOG	165	6	96%	11	12	Removed: 2174, 2176, 2177, 2180, 2181, 2201 Path to provide pedestrian and maintenance access between restroom and play area: Two trees removed (#2265-poor condition 7.1" DBH, #2176 - good condition 10.4" DBH). 5 trees removed in order to provide an accessible graded walking loop in the west half of the park. Trees removed are in poor condition: Douglas-Fir (#2178 18" DBH), Shore Pine (#2254 18.3" DBH), Western Hemlock (#2255 28.4" DBH), Red alder (#2263 26.3" DBH). Driveway entrance needed for maintenance access. Tree removed is in poor condition: Douglas Fir (#2178 18" DBH).
HILLWOOD	242	4	98%	5	design in progress	Removed: 1128, 2965, 2977, 2978. Trees to be removed due to the construction of the accessible loop path.
JAMES KEOUGH	47	9	81%	26	63	Trees removed to provide a safer pedestrian and driver condition in Right-of-Way. Pinus contorta (1052-Fair condition 10.8" DBH); Pinus contorta (1062-fair 18" DBH,1063-fair 13" DBH,1064-fair 15" DBH,1066-Fair 19.2" DBH) Salix scouleriana (1065-fair 16" DBH)
KRUCKEBERG	94	4	96%	4	5	Ramp located to provide accessible slopes without disturbing other trees root zones. Condition of removed trees varies . Trees removed: Pacific dogwood (2825-good 11.6" DBH, 2826-fair 7.9" DBH), Blackridge oak (3715-fair 9.6" DBH), English yew (3438-fair 7.4" DBH) Proposed replacement trees at the discretion of Kruckeberg staff.
RICHMOND HIGHLANDS	41	5	88%	7	82	Trees located where sidewalk improvements will be for increased pedestrian safety. (Prunus species - condition unknown, 10" DBH, 8" DBH)
RIDGECREST	46	1	98%	2	25	Red alder (1127-very poor condition, 12" DBH)
SHOREVIEW	557	0	100%	0	4	N/A
Project Total	1526	43	94%	82	246	
All quantities are estimates based on survey and construction documentation. Count may continue to be revised.						
Condition has been determined by an ISA Certified Arborist.						
						Last Updated: 05/22/2024